TEJUS
CONSULTANTS

TEST REPORT

Project	Improvements to Road,Drain and Footpath in Kodigehalli Main Road and Abutting Cross Roads in Ward No.8, Kodigehalli.
Clients	Bruhat Bangalore Mahanagara Palike
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore
Contractor	M/s Karthik Enterprises
Total Weight in g	3000

SIEVE ANALYSIS

Type of Material	40 mm down size	**Proposed Use**	PCC
Sample Location	At Site	**Date of Sampling**	5/3/2018
		Date of Testing	5/3/2018

IS Sieve Size	Weight Retained in gm	Cum. Weight Retained in gm	Cumulative Weight Retained in %	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA-2007) % of Passing For Graded Aggregate of Nominal Size
80.00mm	0	0	0.00	100.00	100
63.00mm	0	0	0.00	100.00	-
40.00mm	95	95	3.17	96.83	95-100
20.00mm	1342	1437	47.90	52.10	30-70
10.00mm	620	2057	68.57	31.43	10-35
4.75mm	815	2872	95.73	4.27	0-5
Pan	128	3000	100.00	0.00	

Remarks : Satisfactory / Not Satisfactory

Consultant's Representative

For KARTHIK ENTERPRISES

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.